

DISTRICT #	HYDRANT LOCATION	SUB DIVISION	FCAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING FOR DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT FOR APPROVAL (if Required)	FDOT PERMIT APPROVAL	FCAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
PHASE 1 13-01	Wheaton's	Near Key Largo Village	Yes				Expires within 120 days from commencement of work (Appv'd 07/08/14)	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-02	Wynken, Blynken & Nod	Wynken, Blynken & Nod	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/21/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-03	St. Justin's Church	Near the church	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/14/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-04	Harry Davis Circle	Near Newport Village	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/08/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-05	Harborage	Near Harborage	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/21/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-06	Bay Habor	Near Bay Harbor Lodge	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/08/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-07	Churchhill Downs	Near Cross-Key Waterways	Yes		Complete	Complete	Expires within 120 days from commencement of work (Appv'd 07/07/14)	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-08	Hibiscus Lane/Freedom Park	Freedom Park	Yes	Complete	Complete	Complete		Thomas Approved 8/15/14		COMPLETE
13-09	Rowell's Marina	Rowell's Marina	Yes	Complete	Complete	FDOT N/A		Thomas Approved 8/15/14		In Process
PHASE 2 2014 - 2015	INSTALLATION OF THESE HYDRANTS IS EXPECTED TO BEGIN IN MARCH 2015									
14-01	Corner of SIR FRANCIS and Buccaneer	Pirate's Cove	Yes	Page 8	Complete	Not Req'd				Contract to District for Approval 2/23/15
14-02	End of JOLLY ROGER	Pirate's Cove	Yes	Page 9	Complete	Not Req'd				See Above
14-03	Corner of GASPARIILLA and Tortuga	Pirate's Cove	Yes	Page 10	Complete	Not Req'd				See Above
14-04	ANNE BONNY	Pirate's Cove	Yes	Page 11	Complete	Not Req'd				See Above
14-05	LONG BEN	Pirate's Cove	Yes	Page 12	Complete	Not Req'd				See Above
14-06	PIRATES Drive & Buccaneer	Pirate's Cove	Yes	Page 13	Complete	Not Req'd				See Above
14-07	GASPARIILLA	Pirate's Cove	Yes	Page 14	Complete	Not Req'd				See Above
14-08	JEAN LAFITTE	Near Pirate's Cove	Yes	Page 15	Complete	Not Req'd				See Above
PHASE 3 2015 - 2016	INSTALLATION OF THESE HYDRANTS IS EXPECTED TO BEGIN IN OCTOBER 2015									
14-09	TRADEWINDS: Sampson Road & U.S.1	Near KMART	Yes	Page 16	Complete	Not Req'd				Contract to District for Approval 2/23/15
14-10	Corner of TARPON Basin & U.S. 1	MM 105	Yes	Page 5	Complete	Not Req'd				See Above

14-11	Corner of KINGFISH & JEWFISH Avenue	Largo Sound	Yes	Page 1	Complete	Not Req'd			See Above
14-12	Corner of AVENUE A & 3rd Road in Largo Sound	Largo Sound	Yes	Page 2	Complete	Not Req'd			See Above
14-13	Off Bowen Drive down BISCAYNE ROAD	Rivera Village	Yes	Page 4	Complete	Not Req'd			See Above
14-14	Garden Cove Drive and CAYMAN LANE	Garden Cove	Yes	Page 6	Complete	Not Req'd			See Above
14-15	Corner of Largo Road and Osprey Road	Lake Surprise	Yes	Page 7	Complete	Not Req'd			See Above
14-16	Corner of TAYLOR DRIVE at the Curve in the Road	Taylor Creek	Yes	Page 3	Complete	Not Req'd			See Above
PHASE 4									
2016 - 2017									
16-01	Corner of Narragasset Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-02	Corner of Garden State Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-03	Corner of Oldsmar Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-04	Corner of Belmont Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-05	Corner of Canal Street and Botswick Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-06	Corner of Calder Road and Saratoga Lane	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-07	Corner of Calder Road and Monmouth	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-08	Corner of Bay Drive and Marlin Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-09	Corner of Bay Drive and Pompano Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-20	Midway on Garden Cove Drive	Ocean Isles	Not Feasible						
16-21	Corner of Pigeon Drive and Bunting Drive	Lake Surprise	Not Feasible						
05/12/14: These sub-divisions are scheduled on the FCAA Master Plan for 2016.									