

DISTRICT #	HYDRANT LOCATION	SUB DIVISION	FKAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING FOR DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT APPROVAL (if Required)	FDOT PERMIT APPROVAL	FKAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
PHASE 1 13-01	Wheaton's	Near Key Largo Village	Yes				Expires within 120 days from commencement of work (Appv'd 07/08/14)	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-02	Wynken, Blynken & Nod	Wynken, Blynken & Nod	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/21/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-03	St. Justin's Church	Near the church	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/14/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-04	Harry Davis Circle	Near Newport Village	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/08/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-05	Harborage	Near Harborage	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/21/14	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-06	Bay Harbor	Near Bay Harbor Lodge	Yes	Complete	Complete	Complete	PERMIT EXPIRES 10/08/14	Thomas Approved 9/15/14	LaRocco 7/29/14	COMPLETE
13-07	Churchhill Downs	Near Cross-Key Waterways	Yes	Complete	Complete	Complete	Expires within 120 days from commencement of work (Appv'd 07/07/14)	Thomas Approved 8/15/14	LaRocco 7/29/14	COMPLETE
13-08	Hibiscus Lane/Freedom Park	Freedom Park	Yes	Complete	Complete	Complete		Thomas Approved 8/15/14		COMPLETE
13-09	Rowell's Marina	Rowell's Marina	Yes	Complete	Complete	FDOT N/A				COMPLETE
PHASE 2 2014 - 2015	INSTALLATION OF THESE HYDRANTS IS EXPECTED TO BEGIN IN MARCH 2015									
14-01	Corner of SIR FRANCIS and Buccaneer	Pirate's Cove	Yes	Page 8	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-02	End of JOLLY ROGER	Pirate's Cove	Yes	Page 9	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-03	Corner of GASPARILLA and Tortuga	Pirate's Cove	Yes	Page 10	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-04	ANNE BONNY	Pirate's Cove	Yes	Page 11	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-05	LONG BEN	Pirate's Cove	Yes	Page 12	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-06	PIRATES Drive & Buccaneer	Pirate's Cove	Yes	Page 13	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-07	GASPARILLA	Pirate's Cove	Yes	Page 14	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
14-08	JEAN LAFITTE	Near Pirate's Cove	Yes	Page 15	Complete	Engr Drawing Complete	FDOT Not Required	Need FKAA Utility Permit		
PHASE 3 2015 - 2016	INSTALLATION OF THESE HYDRANTS IS EXPECTED TO BEGIN IN OCTOBER 2015									
14-09	TRADEWINDS: Sampson Road & U.S.1	Near KMART	Yes	Page 16	Complete	Not Req'd				
14-10	Corner of TARPON Basin & U.S. 1	MM 105	Yes	Page 5	Complete	Not Req'd				

03/18/15: La Rocco to forward Performance Bond & Certificate of Liability Insurance to the District; 02/23/15: The District approved the Contract with LaRocco

03/18/15: La Rocco to forward Performance Bond & Certificate of Liability Insurance to the District; 02/23/15: The District approved the Contract with LaRocco

14-11	Corner of KINGFISH & JEWISH AVENUE	Largo Sound	Yes	Page 1	Complete	Not Req'd			
14-12	Corner of AVENUE A & 3rd Road in Largo Sound	Largo Sound	Yes	Page 2	Complete	Not Req'd			
14-13	Off Bowen Drive down BISCAYNE ROAD	Rivera Village	Yes	Page 4	Complete	Not Req'd			
14-14	Garden Cove Drive and CAYMAN LANE	Garden Cove	Yes	Page 6	Complete	Not Req'd			
14-15	Corner of Largo Road and Osprey Road	Lake Surprise	Yes	Page 7	Complete	Not Req'd			
14-16	Corner of TAYLOR DRIVE at the Curve in the Road	Taylor Creek	Yes	Page 3	Complete	Not Req'd			
PHASE 4									
2016 - 2017									
16-01	Corner of Narragasset Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-02	Corner of Garden State Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-03	Corner of Oldsmar Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-04	Corner of Belmont Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-05	Corner of Canal Street and Botswick Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-06	Corner of Calder Road and Saratoga Lane	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-07	Corner of Calder Road and Monmouth	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-08	Corner of Bay Drive and Marlin Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-09	Corner of Bay Drive and Pompano Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-20	Midway on Garden Cove Drive	Ocean Isles	Not Feasible						
16-21	Corner of Pigeon Drive and Bunting Drive	Lake Surprise	Not Feasible						

05/12/14: These sub-divisions are scheduled on the FCAA Master Plan for 2016.