

DISTRICT #	HYDRANT LOCATION	SUB DIVISION	FKAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING DRAWINGS FOR DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT APPROVAL (if Required)	FDOT PERMIT APPROVAL	FKAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
<b>150617 La Rocco is currently working in Pirates Cove, and the expected completion date is July 2015.</b>										
<b>PHASE 2</b> 2014 - 2015										
14-01	Corner of SIR FRANCIS and Buccaneer	Pirate's Cove	Yes	Page 8	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-02	End of JOLLY ROGER	Pirate's Cove	Yes	Page 9	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-03	Corner of GASPARRILLA and Tortuga	Pirate's Cove	Yes	Page 10	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-04	ANNE BONNY	Pirate's Cove	Yes	Page 11	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-05	LONG BEN	Pirate's Cove	Yes	Page 12	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-06	PIRATES Drive & Buccaneer	Pirate's Cove	Yes	Page 13	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-07	GASPARRILLA	Pirate's Cove	Yes	Page 14	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
14-08	JEAN LAFITTE	Near Pirate's Cove	Yes	Page 15	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	
<b>PHASE 3</b> 2015 - 2016										
<b>160427: The District received the Performance Bond, 03/18/15: La Rocco to forward Performance Bond &amp; Certificate of Liability Insurance to the District; 02/23/15: The District approved the Contract with LaRocco.</b>										
14-09	TRADEWINDS: Sampson Road & U.S.1	Near KMART	Yes	Page 16	Complete	Not Req'd				
14-10	Corner of TARPON Basin & U.S. 1	MM 105	Yes	Page 5	Complete	Not Req'd				
14-11	Corner of KINGFISH & JEWFISH Avenue	Largo Sound	Yes	Page 1	Complete	Not Req'd				
14-12	Corner of AVENUE A & 3rd Road in Largo Sound	Largo Sound	Yes	Page 2	Complete	Not Req'd				
14-13	Off Bowen Drive down BISCAVNE ROAD	Rivera Village	Yes	Page 4	Complete	Not Req'd				
14-14	Garden Cove Drive and CAYMAN LANE	Garden Cove	Yes	Page 6	Complete	Not Req'd				
14-15	Corner of Largo Road and Osprey Road	Lake Surprise	Yes	Page 7	Complete	Not Req'd				
14-16	Corner of TAYLOR DRIVE at the Curve in the Road	Taylor Creek	Yes	Page 3	Complete	Not Req'd				



PHASE 4 2016 - 2017									
16-01	Corner of Narragasset Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-02	Corner of Garden State Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-03	Corner of Oldsmar Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-04	Corner of Belmont Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-05	Corner of Canal Street and Botswick Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-06	Corner of Calder Road and Saratoga Lane	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-07	Corner of Calder Road and Monmouth	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-08	Corner of Bay Drive and Marlin Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-09	Corner of Bay Drive and Pompano Drive	Bermuda Shores & Crosskey Wtrways	NO - FCAA (5 Year Plan)						
16-20	Midway on Garden Cove Drive	Ocean Isles	Not Feasible						
16-21	Corner of Pigeon Drive and Bunting Drive	Lake Surprise	Not Feasible						

05/12/14: These sub-divisions are scheduled on the FCAA Master Plan for 2016.