

DISTRICT #	HYDRANT LOCATION	SUB DIVISION	FCAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING FOR DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT FOR APPROVAL (if Required)	FDOT PERMIT APPROVAL	FCAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
------------	------------------	--------------	--------------------------------	----------------------------------	-------------------------------	---	----------------------	---------------------------------------	-------------------------------------	----------

HYDRANT INSTALLATION COMPLETE, 3 CONCRETE PADS NEED TO BE POURED										
PHASE 2 2014 - 2015										
14-01	Corner of SIR FRANCIS and Buccaneer	Pirate's Cove	Yes	Page 8	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	Need concrete pad poured
14-02	End of JOLLY ROGER	Pirate's Cove	Yes	Page 9	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	COMPLETE - Inv. 072915
14-03	Corner of GASPARRILLA and Tortuga	Pirate's Cove	Yes	Page 10	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	Need concrete pad poured
14-04	ANNE BONNY	Pirate's Cove	Yes	Page 11	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	Need concrete pad poured
14-05	LONG BEN	Pirate's Cove	Yes	Page 12	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	COMPLETE - Inv. 072915
14-06	PIRATES Drive & Buccaneer	Pirate's Cove	Yes	Page 13	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	COMPLETE - Inv. 072915
14-07	GASPARRILLA	Pirate's Cove	Yes	Page 14	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	COMPLETE - Inv. 072915
14-08	JEAN LAFITTE	Near Pirate's Cove	Yes	Page 15	Complete	Engr Drawing Complete	FDOT Not Required	Permit Expires 10/17/15	To La Rocco on 5/11/15	COMPLETE - Inv. 072915

160427: The District received the Performance Bond; 03/18/15: La Rocco to forward Performance Bond & Certificate of Liability Insurance to the District; 02/23/15: The District approved the Contract with LaRocco.										
PHASE 3 2014 - 2015	INSTALLATION OF THESE HYDRANTS IS EXPECTED TO BEGIN IN SEPTEMBER 2015									
14-09	2ND AVE AND EAST 2ND STREET REPLACE THE WELL	Mandalay	Yes	New Drawing Required	Complete	Not Req'd	Replaces Tradewinds			
14-10	EAST FIRST STREET AND EAST FIRST AVE CENTER	Mandalay	Yes	New Drawing Required	Complete	Not Req'd	Replaces Tarpon Basin			
14-11	Corner of KINGFISH & JEWFISH Avenue	Largo Sound	Yes	Page 1	Complete	Not Req'd				
14-12	Corner of AVENUE A & 3rd Road in Largo Sound	Largo Sound	Yes	Page 2	Complete	Not Req'd				
14-13	Off Bowen Drive down BISCAINE ROAD	Rivera Village	Yes	Page 4	Complete	Not Req'd				
14-14	Garden Cove Drive and CAYMAN LANE	Garden Cove	Yes	Page 6	Complete	Not Req'd				
14-15	ROSE STREET AND THOMAS AVE	Rock Harbor	Yes	New Drawing Required	Complete	Not Req'd	Replaces Sexton Cove			
14-16	Corner of TAYLOR DRIVE at the Curve in the Road	Taylor Creek	Yes	Page 3	Complete	Not Req'd				

- 1) Pending FCAA Utility Permit
- 2) Need Pre-Construction Mtg ASAP

NEW PHASE 4 2015-2016	THIS IS THE NEW PHASE 4 PROJECT - WHEN 2 LOCATIONS ARE CONFIRMED, DRAWINGS WILL BE ORDERED	SUB DIVISION	FCAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT APPROVAL (if Required)	FDOT PERMIT APPROVAL	FCAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
15-01	CACTUS AND THOMAS AVE Feasible- 6" water main on both streets	ROCK HARBOR	Yes			N/A	N/A	Marnie is reconfirming receipt of submittals from La Rocco		
15-02	BUTTONWOOD CIRCLE AND OCEAN WAY Feasible on Ocean Way up to West side of Buttonwood then reduces to 4" water main	HARBOR SHORES	Yes			N/A	N/A	"		
15-03	FLORIDA DRIVE AND ROCK HARBOR DRIVE Feasible on Florida Drive ONLY	KEY LARGO PARK	Yes			N/A	N/A	"		
15-04	ROYAL PALM AND SILVER SPRINGS Feasible- 6" Water main on Both Streets	KEY LARGO PARK	Yes			N/A	N/A	"		
15-05	FLORIDA DRIVE AND ORANGE Feasible- 8" Water main on Florida and 6" water main on Orange	KEY LARGO PARK	Reconfirming location is on the right side when entering from US 1			N/A	N/A	"		
15-06	ROYAL PALM AND BUTTONWOOD DRIVE Feasible- 6" Water main on Both Streets	KEY LARGO PARK	Yes			N/A	N/A	"		
15-07	FLORIDA DRIVE AND ROYAL PALM Feasible- 8" on Florida ONLY	KEY LARGO PARK	Reconfirming location is on the right side when entering from US 1			N/A	N/A	"		
15-08	LAKE SHORE DRIVE AND LAKE VIEW DRIVE Feasible- 6" on Lake Shore ONLY	KEY LARGO PARK	Yes			N/A	N/A	"		
15-09	SUNSET DRIVE AND ROCK HARBOR Feasible- 6" on Rock Harbor ONLY	KEY LARGO PARK	Yes			N/A	N/A	"		
15-10	MAIMI DRIVE (CENTER) Feasible- 6" on Miami	KEY LARGO PARK	Yes			N/A	N/A	"		
15-11	LAUDERDALE DRIVE AND WATERWAY DRIVE Feasible- 6" Water main on Both Streets	KEY LARGO PARK	Yes			N/A	N/A	"		
15-12	POINT PLEASANT DRIVE HALFWAY DOWN Feasible- 6" on Point Pleasant up to Unnamed Road (B38114 point Pleasant Drive)	POINT PLEASANT	Yes			N/A	N/A	"		
15-13	OCEAN BAY AND SUNSET OR BAY DRIVE Feasible- 6" on Ocean Bay Drive, NOT feasible on Sunset or Bay- 2" water mains	POINT PLEASANT	Yes			N/A	N/A	"		
15-14	OLEANDER STREET & HARBOR DRIVE - Feasible- 8" water main on both streets	MM 100 (Ocean)	Yes			N/A	N/A	"		
15-15	OLEANDER AND ATLANTIC- New location for this hydrant feasible 8" water mains on both sides	MM 100 (Ocean)	Yes			N/A	N/A	"		

08/19/15: PER MARNIE - THIS IS NOW AN FKAAs PROJECT, and FKAAs will only come back to the District if we request more hydrants than FKAAs calculated.

FKAAs 2016		Bermuda Shores & Crosskey Wtrways Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan NO - FKAAs Year Plan	(5) (5)
FKAAs-01	Corner of Narragasset Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-02	Corner of Garden State Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-03	Corner of Oldsmar Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-04	Corner of Belmont Lane and Boyd Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-05	Corner of Canal Street and Botswick Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-06	Corner of Calder Road and Saratoga Lane	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-07	Corner of Calder Road and Monmouth	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-08	Corner of Bay Drive and Marlin Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
FKAAs-09	Corner of Bay Drive and Pompahno Drive	Bermuda Shores & Crosskey Wtrways	NO - FKAAs Year Plan	(5)
16-20	Midway on Garden Cove Drive	Garden Cove	Not Feasible	
16-21	Corner of Pigeon Drive and Bunting Drive	Ocean Isles	Not Feasible	