

Date: 160519

160519	NEW PHASE 4 2015-2016	03/24/15 Permits Approved, Installation has begun. 02/18/16 Permits Pending Signatures. 11/8/15 RFP 16-001 ADVERTISED; 11/5/15 DRAWINGS COMPLETED	SUB DIVISION	FCAA APPROVED HYDRANT LOCATION	DATE TO ENGINEERING FOR DRAWINGS	ENGINEERING DRAWINGS COMPLETE	DATE TO FDOT FOR APPROVAL (if Required)	FDOT PERMIT APPROVAL	FCAA UTILITY PERMIT (Good for 1 year)	DATE TO CONTRACTOR FOR INSTALLATION	COMPLETE
15-01	SEXTON COVE DRIVE AND SNIPE		Sexton Cove	Yes	FCAA	FCAA	N/A	N/A	NEW LOCATION	12/14/2015	COMPLETE 160418
15-02	BUTTONWOOD CIRCLE AND OCEAN WAY Feasible on Ocean Way up to West side of Buttonwood then reduces to 4" water main		HARBOR SHORES	Yes	150915	Page 2	N/A	N/A	Approved	12/14/2015	COMPLETE 160418
15-03	FLORIDA DRIVE AND ROCK HARBOR DRIVE Feasible on Florida Drive ONLY		KEY LARGO PARK	Yes	150915	Page 3	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-04	ROYAL PALM AND SILVER SPRINGS Feasible- 6" Water main on Both Streets		KEY LARGO PARK	Yes	150915	Page 4	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-05	FLORIDA DRIVE AND ORANGE Feasible- 8" Water main on Florida and 6" water main on Orange LOCATION Needs to be on the right-side of the		KEY LARGO PARK	Yes	150915	Page 5	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-06	ROYAL PALM AND BUTTONWOOD DRIVE Feasible- 6" Water main on Both Streets		KEY LARGO PARK	Yes	150915	Page 6	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-07	FLORIDA DRIVE AND ROYAL PALM Feasible- 8" on Florida ONLY - LOCATION Needs to be on the right-side of the street		KEY LARGO PARK	Yes	150915	Page 7	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-08	LAKE SHORE DRIVE AND LAKE VIEW DRIVE Feasible- 6" on Lake Shore ONLY		KEY LARGO PARK	Yes	150915	Page 8	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-09	SUNSET DRIVE AND ROCK HARBOR Feasible- 6" on Rock Harbor ONLY		KEY LARGO PARK	Yes	150915	Page 9	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-10	MIAMI DRIVE (CENTER) Feasible- 6" on Miami		KEY LARGO PARK	Yes	150915	Page 10	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-11	LAUDERDALE DRIVE AND WATERWAY DRIVE Feasible- 6" Water main on Both Streets		KEY LARGO PARK	Yes	150915	Page 11	N/A	N/A	Approved	12/14/2015	Scheduled for week of 05/24/16
15-12	POINT PLEASANT DRIVE HALFWAY DOWN Feasible- 6" on Point Pleasant up to Unnamed Road (B38114 point Pleasant Drive)		POINT PLEASANT	Yes	150915	Page 12	N/A	N/A	Approved	12/14/2015	
15-13	OCEAN BAY AND SUNSET OR BAY DRIVE Feasible- 6" on Ocean Bay Drive, NOT feasible on Sunset or Bay-2" water mains		POINT PLEASANT	Yes	150915	Page 13	N/A	N/A	Approved	12/14/2015	
15-14	SEXTON COVE DRIVE AND FLAMINGO		Sexton Cove	Yes	FCAA	FCAA	N/A	N/A	NEW LOCATION	12/14/2015	COMPLETE 160418
15-15	OLEANDER AND ATLANTIC- New location for this hydrant feasible 8" water mains on both sides		MM 100 (Ocean)	Yes	150915	Page 15	N/A	N/A	Approved	12/14/2015	